



**SITE PLAN CHECK LIST:**

- \_\_\_\_\_ North Arrow
- \_\_\_\_\_ Impervious Areas (Driveways, structures, etc.)
- \_\_\_\_\_ Contours or Drainage Arrows
- \_\_\_\_\_ Existing Vegetation (trees and plant material)

- \_\_\_\_\_ Location of Temporary Erosion / Sediment Control
- \_\_\_\_\_ Location of Permanent Stormwater Management Areas
- \_\_\_\_\_ Location & Distances to Nearest Structures, Septic & Well Head
- \_\_\_\_\_ SIZ Setback / Lake Classification

**REMINDEERS:**

Do NOT compact the soils in proposed rain garden  
 Gopher One: Call 811 or www.gopherstateonecall.org  
 Current Waterline Elevation

**SETBACKS FROM WELL HEADS:**

Perforated Pipes (French Drain) = 50 feet  
 Solid Pipe 8" and over = 20 feet

DATE	REVISIONS

COMPANY LOGO/ADDRESS

LANDOWNER NAME: \_\_\_\_\_  
 LANDOWNER ADDRESS: \_\_\_\_\_  
 LAKE: \_\_\_\_\_

Designed \_\_\_\_\_  
 Drawn \_\_\_\_\_  
 Checked \_\_\_\_\_  
 Approved \_\_\_\_\_

Date